

Report of Procedures and Findings From the Cleaning and Inspection of the

On Grade City of Monroe Monroe, OR



By Midco Diving & Marine Services, Inc.

THIS PAGE INTENTIONALLY LEFT BLANK



June 25, 2018

City of Monroe Attn: Dave Claborn P.O. box 486 Monroe, OR 97456

INTRODUCTION

Following is a summary of a visual and video inspection of the On Grade Reservoir for the City of Monroe. This inspection was undertaken on May 14, 2018 by Midco Diving & Marine Services, Inc., of Rapid City, SD. The findings of this inspection report are a supplement to the inspection video and worksheets, which are found under the same cover.

The Reservoir, which is the subject of this report, appears to be of conventional design and construction.

METHODOLOGY

The reservoir was inspected by a surface-supplied commercial air diver. The diver was equipped with real-time high-definition color video and a LED lighting system as well as live voice communication between the inspecting diver and the surface team. All procedures were carried-out in accordance with Midco Diving's *Standards and Procedures*. Prior to entering your reservoir the diver and equipment were disinfected with a 200 parts per million chlorine solution per ANSI/AWWA C652-11 standards.

ON GRADE RESERVOIR FINDINGS

EXTERIOR FINDINGS

Upon visual inspection of the exterior of the structure, the reservoir appears to be in good condition, with the following findings noted:

1. Roof vent screen is not #24 corrosion resistant mesh.



INTERIOR FINDINGS

Upon visual inspection of the structure above and below the water line, the overall condition of the tank appears to be in good condition, with the following findings noted:

- 1. Up to 3 1/2" of sediment noted.
- 2. Sacrificial anodes noted at 0%.
- 3. Leak noted along seam bolt at 9 o'clock position.





DISCLAIMER

Midco Diving & Marine Services, Inc. does not provide consulting engineering services, nor do we employ licensed Professional Engineers. The findings contained herein were neither prepared or reviewed by a licensed engineer, but are based on the visual examination, experience, and training of the inspecting diver and dive support crew.

City of Monroe

JOB NUMBER:

P2018025

UTILITY: DATE:

City of Monroe May 14, 2018

MANAGER:

Dave Claborn

ADDRESS:

P.O. box 486

Monroe, OR 97456

DIVE TEAM LEADER: Derek Wilt

Reservoir:

On Grade

Gallons:

1 MG

Diameter:

72'

Height:

33' 30'

Water Depth: Construction:

Steel welded

Last Cleaned:

2014

Last Inspected:

2014

Recommendations:

- 1. Install #24 corrosion resistant mesh on roof vent.
- 2. Replace sacrificial anodes.
- 3. Repair noted leak along seam joint at 9 o'clock position.
- 4. Have Midco Diving & Marine Services, Inc. clean and inspect every 2-3 years.



N/A - Not applicable

Excellent (Ex) - Like new condition, no maintenance needed.

Good - Cosmetic only problems, maintenance if wanted.

Fair - Minor problems, maintenance needed, not immediate.

Poor - Major problems, structural or like, immediate maintenance needed.

Component	Condition				Comments
Site Security	NA	Ex. Good Fair Poo			
Gate			X		
Fence			X		
Locks	+		X		
Alarm	X		^		
Reservoir Exterior	-		x		
Coating			X		
Foundation	+		X		
Cleanliness	-		X		
					Leak along seam bolt at 9 o'clock position
Seams/Joints			X		noted
Exterior Roof			Х		
Coating	Х				
Cleanliness			Х		
Seams/Joints			Х	5	
Exterior Ladder			Х		Width: 19"
Coating	Х				
Caged			х		
Safety Climb	х				
Roof Vents			х		Size: 18" Height: 9"
Coating	X				
Screen				X	Missing #24 screen
Side Vents	Х				
Coating	X				
Screen	X				
Exterior Telemetry	X				
Coating	X				
	X				


800.479.1558 www.midcodiving.com info@midcodiving.com

Component	Condition NA Ex. Good Fair Poor					Comments
	NA	Ex.		Fair	Poor	
Manual Level Indicator		-	X			
Тад		ļ	X			
Cable			X			
Indicator			X			
Pulleys			X			
Base			X			
Man Entries			X			Size: 30"
Coating	X					
Gasket			X			
Exterior Inlet			X			Size: 10"
Coating	Х				•	
Valve	х					
Exterior Outlet	х					
Coating	х					
Valve	X					
Exterior Drain/Scour	X					
Coating	х					
Valve	Х					
Exterior Water Tap	х					
Coating	х					
Valve	X					
Exterior Overflow			X			Size: 10"
Coating	X					
Stand-offs			х			
Screen			х			Type: Duckbill Valve
Access Hatch			X			Size: 30 ¼" X 30 ¼"
Weather Stripping			X			
Coating	X					
Hinges			X			
Lock			X			
Safety Railing			X			Size: 41"

Component	1	Condit	i on I Fair Poor	Comments		
Interior Ladder		X		Width: 22"		
Caged	х					
Safety Climb	х					
Telemetry Sensor	х					
Functioning	х					
Float		х		Size: 17 1/2"		
Guide Wires		х				
Interior Floor		х				
Coating		х				
Sediment		х		Depth: Up to 3 1/2" of sediment noted		
Seams/Joints		х				
Interior Walls		х				
Coating		х		Staining noted		
Seams/Joints		Х				
Interior Ceiling		х				
Coating	x					
Rafters	X					
Interior Man Entries		х		Size: 24"		
Coating	X					
Gasket		х				
Support Columns	x					
Coating	х					
Base	х					
Тор	X					
Cathodic Protection		X				
Anodes	X					
Wires	x					
Sacrificial Anodes			х	% Left: 0		

Component		Co Ex.	ondit Good	ion I Fair F	Poor	Comments
Interior Overflow Pipe			X			
Coating	X					
Top/Cap	X					
Connections/Flange	X					
Interior Inlet			x			Size: 10"
Coating	x					Corrosion noted
Riser			х			
Interior Outlet			X			Size: 9 ³ / ₄ "
Coating	х					Corrosion noted
Riser			X			Measurement: 13 1/4"
Interior Drain/Scour	х					
Coating	X					
Riser	X					
Interior Water Tap	X					
Coating	х					
Valve	х					

THIS PAGE INTENTIONALLY LEFT BLANK




Cleaning Reservoir



Cleaning Reservoir



Typical Floor




Floor to Wall Seam



Typical Wall




Typical Roof, Vent, and Overflow



Wall to Roof Seam




Interior Ladder and Access Hatch




Outlet Plumbing



Inlet Plumbing



Man Entry Way



Interior Float




Typical Roof



Access Hatch




Safety Rail



Roof Vent



Roof Vent Screen



Exterior Ladder



Overflow Plumbing



Overflow Plumbing



Man Entry Way



Exterior Inlet, and Overflow with Duckbill Valve

	Fill out o	one chec	EPA Region 8 i Finished Water Storage Tan klist per storage tank & submit			this form			
Public W	ater Syst	em Nam	e: City of Monroe	Public Water System	Public Water System ID:				
Reservoir Name: On Grade				Reservoir ID:					
Propose	d Inspect	ion Date	: May 14, 2018	Actual Inspection Da	ate: May 14, 2018				
Name of	Person F	illing Ou	ıt Form: Valaree Munro	Title of Person Filling	Out Form: Office	Assistant			
I certify	that this	informat	ion is complete and accurate: Y	'es <i>Valaree</i> Munro	Date: June 25	, 2018			
		Iı	nspector Qualifications (ans	wer to all guestions m	ust be "yes")				
Name ar	nd contact		ation of inspector or inspection of			es, Inc.			
⊠ Yes	☐ No	Has th	e inspector completed confined	space training?					
⊠ Yes	☐ No	Did the	e inspector have a confined spa	ce entry permit?					
			Overall T	ank Condition	Dunnand	Bus and			
	S	ignifica	nt Deficiency	Required Correction	Proposed Completion Date	Proposed Completion Date			
⊠ Yes	☐ No		he tank appear to be irally sound?	If no, what repairs are suggested by the tank inspector?					
☐ Yes	⊠ No	in the	ere any unprotected openings tank (breaches, leaks, daylight g through tank in spots, etc.)	If yes, indicate type of breach and how it should be repaired.					
				, .					
	-		A	ir Vent	Droposed	Duamanad			
	Sì	gnifica	nt Deficiency	Required Correction	Proposed Completion Date	Proposed Completion Date			
		Abo	ove Ground Tanks (Ground L	evel or Elevated)	☐ Check if NA				
☐ Yes	□No	⊠ N/A	<u>Downturned vent:</u> Is the vent at least 24" or 3 pipe diameters above the roof?	If no reconfigure vent to provide proper air gap.					
⊠ Yes	☐ No	□ N/A	Non-downturned vent: Is there a solid cover down to the bottom of the vent screen?	If no, indicate deficiency and proposed correction:					
⊠ Yes	□No	□ N/A	Non-downturned vent: Is the screen at least 8" above the roof surface? What is the height of the start of the screening above the tank? 9"	If no, indicate deficiency and proposed correction:					
☐ Yes	⊠ No ∣	□ N/A	Is the vent covered with #24 mesh corrosion resistant screening (some exceptions apply)? Mesh Size:	If no, indicate deficiency and proposed correction:					

800.479.1558 www.midcodiving.com info@midcodiving.com

		Buried or Partially	Buried Tanks	c if NA	
☐ Yes	☐ No	Is the vent covered with #24 mesh corrosion resistant screening?	If no, install proper #24 mesh corrosion resistant screening.		
☐ Yes	☐ No	Does the air vent terminate downward?	If no, re-configure the vent so that it terminates downward.		
☐ Yes	□ No	Is the air vent at least 24" above the tank roof or ground surface (whichever is higher)? What is the height of the vent above the roof or ground surface?	If no, raise air vent to provide for an appropriate air gap.		
			Access Hatch		
	Sig	nificant Deficiency	Required Correction	Proposed Completion Date	Proposed Completion Date
⊠ Yes	□ No	Is the hatch raised at least 4" above the roof (for ground level or elevated tanks) or at least 24 inches above the roof or ground, whichever is higher (for buried or partially buried tanks)? What is the height of the access hatch above the roof or ground surface? 4"	If no, the hatch should be raised to the appropriate height above the tank roof or ground.		
⊠ Yes	☐ No	Does the hatch have a shoe box lid?	If no, a properly designed shoe box type lid should be installed.		
⊠ Yes	☐ No	Is the lid water tight and sealed with a rubber gasket?	If no, the reason for the lack of a seal should be investigated and repaired.		
⊠ Yes	☐ No	Is the hatch locked?	If no, the hatch should be equipped with a lock.		
		Overflo	w Check if NA		
	Sigr	nificant Deficiency	Required Correction	Proposed Completion Date	Proposed Completion Date
⊠ Yes	⊠ No	Discharge has #24 mesh corrosion resistant screen OR a duckbill valve OR a properly sealed flapper valve with a screen inside (EPA recommends #24 mesh screen)?	If no, indicate proposed correction:		
☐ Yes	⊠ No	Overflow terminates between 12 and 24 inches above the ground surface? At what height does	If no, modify overflow to provide for an appropriate air gap.		

the overflow discharge?

⊠ Yes	☐ No	Overflow discharges over an inlet structure, splash plate, or engineered rip-rap?	If no, indicate proposed correction:		
⊠ Yes	☐ No	Is the overflow directly connected to a sanitary sewer or storm drain?	If yes, indicate proposed correction:		
☐ Yes	⊠ No	Is there blockage in the overflow, an inadequately sized overflow, a malfunction of the level control system, or other issue that is causing the tank to overflow through the hatch or vent?	If yes, indicate what is causing the problem and how it should be repaired:		
☐ Yes	⊠ No	Is the overflow discharge point vis recommended that the discharge location that is visible.		Not Red	quired

		Drain	□ Check if NA		
	Sigi	nificant Deficiency	Required Correction	Proposed Completion Date	Proposed Completion Date
☐ Yes	☐ No	Does the drain pipe have an air gap of 3 or more pipe diameters above the entrance to any storm or sanitary sewers?	If no, indicate proposed correction:		
☐ Yes	☐ No	Does the discharge have a #24 m screen OR a duckbill valve OR a p with a screen inside? If no, EPA re mesh screen be installed.	roperly sealed flapper valve	Not Re	equired
☐ Yes	☐ No	Does the drain terminate betweer the ground surface and discharge splash plate? If no, it is recomme point be modified to provide for t	s over an inlet structure or nded that the discharge	Not Re	equired

Cleaning and Other Items							
Significant Deficiency	Required Correction	Proposed Completion Date	Proposed Completion Date				
Describe any other items noted by the inspector that have the potential to cause contamination of the finished drinking water:	What repairs are suggested to prevent or eliminate the source of contamination?						

Depth of sediment found in the tank before cleaning (inches): Up to 3 1/2" of sediment noted

How was the storage tank cleaned? Diver with vacuum/hand nozzle system

How was the storage tank disinfected after cleaning? N/A

List any objects found inside the tank during cleaning that may have introduced contamination into the water system (examples: debris, animals, etc.): N/A

Please attach tank as-built drawings (if available) or a sketch of the tank's configuration and dimensions including the location, layout and dimensions of all major components (i.e. access hatch, vent, overflow, drain)